

ID	Task Name	Duration	Start	Finish	Physical % Complete	Prede	Sep '07	Oct '07	Nov '07	Dec '07	Jan '08	Feb '08	Mar '08	Apr '08	May '08	Jun '08	Jul '08	Aug '08	Sep '08	Oct '08	Nov '08	Dec '08	Jan '09	Feb '09
1																								
2	2008 SALFORD RD Schedule	318 days?	Tue 10/16/07	Thu 1/1/09	0%																			
3	PAVING	114 days?	Tue 3/4/08	Fri 8/8/08	0%																			
4	specs	2 days	Tue 3/4/08	Wed 3/5/08	100%																			
5	Advertise	7 days	Thu 3/6/08	Fri 3/14/08	100%	4																		
6	award contracts	2 days	Mon 3/17/08	Tue 3/18/08	100%	5																		
7	LWR KLINGERMAN	3 days	Mon 7/7/08	Wed 7/9/08	0%																			
8	Middle SCHULTZ	1 day	Mon 7/28/08	Mon 7/28/08	100%																			
9	N Schultz	2 days	Thu 4/10/08	Fri 4/11/08	100%																			
10	TWP LINE/563-roskowski	3 days	Mon 7/28/08	Wed 7/30/08	0%																			
11	TWP LINE/ Moyer rd.	5 days	Mon 8/4/08	Fri 8/8/08	0%																			
12	Hausman / Camp Grn Ln	1 day?	Thu 7/10/08	Thu 7/10/08	100%																			
13	563 / King	1 day?	Thu 7/10/08	Thu 7/10/08	100%																			
14	Clump Buxmont rdng clb	1 day?	Wed 7/16/08	Wed 7/16/08	100%																			
15	OIL+CHIP DBL APP.	95 days?	Tue 3/4/08	Mon 7/14/08	0%																			
16	specs	2 days	Tue 3/4/08	Wed 3/5/08	100%																			
17	Advertise	7 days	Thu 3/6/08	Fri 3/14/08	100%	16																		
18	award contracts	2 days	Fri 3/14/08	Mon 3/17/08	100%																			
19	N SCHULTZ	1 day?	Fri 4/11/08	Fri 4/11/08	100%																			
20	Hill Zepp - pole38	1 day?	Mon 6/23/08	Mon 6/23/08	100%																			
21	Hill pl 720-34 -pl 36	1 day?	Tue 6/24/08	Tue 6/24/08	100%	20																		
22	TWP LINE/563-roskowski	2 days	Fri 7/11/08	Mon 7/14/08	0%																			
23	Cressman Road	1 day?	Mon 6/23/08	Mon 6/23/08	100%																			
24	Harder Road	2 days	Mon 6/23/08	Tue 6/24/08	100%																			
25	PIPE WORK	256 days?	Tue 10/16/07	Tue 10/7/08	0%																			
26	Hill nr Moyer	2 days	Tue 4/1/08	Wed 4/2/08	0%																			
27	King nr Marconi	3 days	Tue 4/8/08	Thu 4/10/08	0%																			
28	Beltz nr Seitz	1 day?	Mon 3/3/08	Mon 3/3/08	0%																			
29	Cressman nr winery	4 days	Mon 5/26/08	Thu 5/29/08	0%																			
30	Camp Grn Ln-Goods	1 day?	Mon 4/21/08	Mon 4/21/08	100%																			
31	Camp Grn Ln-near Schultz	1 day?	Tue 10/7/08	Tue 10/7/08	100%																			
32	Hausman-yoders	2 days	Tue 10/16/07	Wed 10/17/07	100%																			
33	Clump Road/Bux mnt	5 days	Wed 4/2/08	Tue 4/8/08	100%																			
34	Schultz /Toro	5 days	Thu 8/28/08	Wed 9/3/08	0%																			
35	Dietz Mill,Hartshorne	2 days	Mon 8/11/08	Tue 8/12/08	100%																			
36	South Dietz Mill Garis	3 days	Mon 5/26/08	Wed 5/28/08	100%																			
37	MOWING / ditch cleaning	318 days	Tue 10/16/07	Thu 1/1/09	0%																			
38	emergency action / as it occurs	262 days	Wed 1/2/08	Thu 1/1/09	15%																			
39	Mowing	82 days	Tue 10/16/07	Wed 2/6/08	70%																			
40	ditch cleaning	99 days?	Fri 5/16/08	Wed 10/1/08	0%																			
41	Webber	2 days	Fri 5/16/08	Mon 5/19/08	100%																			
42	Barndt/webber/dietz MI	2 days	Tue 5/20/08	Wed 5/21/08	100%	41																		
43	Dietz Mill	3 days	Thu 5/22/08	Mon 5/26/08	100%	42																		

Project: 2008 road schedule.10-17-08
Date: Tue 10/21/08

Task Progress Summary External Tasks Deadline Split Milestone Project Summary External Milestone

ID	Task Name	Duration	Start	Finish	Physical % Complete	Prek	Sep '07	Oct '07	Nov '07	Dec '07	Jan '08	Feb '08	Mar '08	Apr '08	May '08	Jun '08	Jul '08	Aug '08	Sep '08	Oct '08	Nov '08	Dec '08	Jan '09	Feb '09
44	Klingerman	1 day?	Tue 5/27/08	Tue 5/27/08	100%	43																		
45	N. Schultz	3 days	Wed 5/28/08	Fri 5/30/08	100%	44																		
46	Barndt/ Allentwn/ /trmpk	1 day?	Mon 6/2/08	Mon 6/2/08	100%	45																		
47	Hill, Hausman to Zepp	15 days	Tue 6/3/08	Mon 6/23/08	100%	46																		
48	on-going	98 days	Mon 5/19/08	Wed 10/1/08	0%																			
49																								
50	Guard Rail	3 days?	Mon 4/21/08	Wed 4/23/08	0%																			
51	Hausman at culvert	1 day?	Mon 4/21/08	Mon 4/21/08	0%																			
52	Schultz at Barndt	1 day?	Tue 4/22/08	Tue 4/22/08	0%	51																		
53	Cressman / moyer	1 day?	Wed 4/23/08	Wed 4/23/08	0%																			
54																								
55	Tree Removal	197 days?	Tue 1/8/08	Wed 10/8/08	0%																			
56	N.Schultz/ gun club	1 day?	Mon 2/18/08	Mon 2/18/08	100%																			
57	Midl Schultz/ ridge	2 days	Mon 2/11/08	Tue 2/12/08	100%																			
58	Clump -Rding Club	1 day	Tue 1/8/08	Tue 1/8/08	100%																			
59	Cressman-derstine	1 day?	Thu 1/17/08	Thu 1/17/08	100%																			
60	Hill - Hausman	0.3 days	Wed 1/23/08	Wed 1/23/08	100%																			
61	S. Dietz + Barndt	2 days	Tue 2/5/08	Wed 2/6/08	100%																			
62	S Dietz Mill	0.3 days?	Wed 1/23/08	Wed 1/23/08	100%																			
63	King rd	1 day?	Tue 7/8/08	Tue 7/8/08	100%																			
64	emergency, tree down etc	36 days	Mon 2/4/08	Mon 3/24/08	55%																			
65	Whites Mill hear bridge	1 day?	Wed 10/8/08	Wed 10/8/08	100%																			
66	Equipment rental	125 days?	Mon 4/21/08	Fri 10/10/08	0%																			
67	Excavator / Clump/BxMt	60 days	Mon 4/21/08	Fri 7/11/08	100%																			
68	Excavator / Hausman/yoder	1 day?	Fri 6/20/08	Fri 6/20/08	100%																			
69	Excavator / schutz	1 day?	Fri 10/10/08	Fri 10/10/08	100%																			
70	Material required	1 day?	Wed 1/2/08	Wed 1/2/08	0%																			
71	36"X57" Stm Sw Box/	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
72	gradall	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
73	Roller	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
74	Sreet Sweeper	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
75	Air Compressor	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
76	Ride on Broom	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
77	Rock Drill	1 day?	Wed 1/2/08	Wed 1/2/08	100%																			
78	New Maint. Bldg	259 days?	Wed 1/2/08	Mon 12/29/08	0%																			
79	constuction	1 day?	Wed 1/2/08	Wed 1/2/08	0%																			
80	site prep	1 day?	Wed 1/2/08	Wed 1/2/08	0%																			
81	land cost	1 day?	Wed 1/2/08	Wed 1/2/08	0%																			
82	engineering	1 day?	Wed 1/2/08	Wed 1/2/08	0%																			
83	building construction	259 days?	Wed 1/2/08	Mon 12/29/08	0%																			
84	Line Painting	65 days?	Tue 3/4/08	Mon 6/2/08	0%																			
85	South Dietz MI	1 day?	Tue 3/4/08	Tue 3/4/08	0%																			
86	Camp Green Ln	1 day?	Mon 6/2/08	Mon 6/2/08	0%																			

Project: 2008 road schedule.10-17-08
Date: Tue 10/21/08

Task Progress Summary External Tasks Deadline Split Milestone Project Summary External Milestone

ID	Task Name	Duration	Start	Finish	Physical % Complete	Predecessors	Sep '07	Oct '07	Nov '07	Dec '07	Jan '08	Feb '08	Mar '08	Apr '08	May '08	Jun '08	Jul '08	Aug '08	Sep '08	Oct '08	Nov '08	Dec '08	Jan '09	Feb '09
							87																	
88	Whites Mill	175 days?	Tue 4/1/08	Mon 12/1/08	0%																			
89	Dam inspection	1 day?	Tue 7/8/08	Tue 7/8/08	100%																			
90	Pole installation at hse	1 day?	Wed 4/9/08	Wed 4/9/08	100%																			
91	Pole instl Dam side	3 days	Tue 10/7/08	Thu 10/9/08	0%																			
92	security camra	7 days	Fri 10/10/08	Mon 10/20/08	0%	91																		
93	Maintenance	175 days?	Tue 4/1/08	Mon 12/1/08	75%																			
94	Bldg Removal Reller rd.	3 days	Thu 5/15/08	Mon 5/19/08	100%																			
95	Demolition Mill Bldg.	5 days	Fri 8/29/08	Thu 9/4/08	100%																			
96	Increase parking area Lot	3 days	Mon 9/8/08	Wed 9/10/08	100%																			
97	Sight line clearnces	111 days?	Thu 3/13/08	Thu 8/14/08	0%																			
98	schultz / ridge	1 day?	Thu 3/13/08	Thu 3/13/08	100%																			
99	whites mill /ridge	3 days	Fri 3/14/08	Tue 3/18/08	100%	98																		
100	hunsberger/moyer	3 days	Wed 3/19/08	Fri 3/21/08	100%	99																		
101	hill / knuckle	17 days	Mon 7/7/08	Tue 7/29/08	100%																			
102	hill / hausman	12 days	Wed 7/30/08	Thu 8/14/08	100%	101																		
103	camp green ln / hausman	14 days	Thu 6/5/08	Tue 6/24/08	100%																			

Project: 2008 road schedule.10-17-08
Date: Tue 10/21/08

Task Progress Summary External Tasks Deadline Split Milestone Project Summary External Milestone

L.Anderson
Superintendent of roads
Tue 10/21/08

&&P

Tue 10/21/08 2008 road schedule 10-17-08 mpp.mpp